# **CURRENT AND UPCOMING PROJECTS**

- Project Schedule
- Budget Overview
- Project Description/Status
- Public Relations/Communication



Planning, Design and Construction Facilities Services

# **New Dining Facilities**

#### **Summary**:

This proposed facility will bring a dining experience to campus and launches the university's renewed focus on the student experience with an adaptable place to dine, socialize and study. The pre-bid estimated project cost was \$40.0M (based upon costs estimate from SMA/Langlas).



# **New Dining Facilities**

#### **Update**:

- The Dining Project Total Project Budget: \$49.0M. Special BOR meeting authorized \$47M
- Excavation of site scheduled to complete next week. Foundation formwork starts mid-September



# **CURRENT PROJECTS New Dining Facilities**

 Facilities continues to work with both the design team and contractor on Value Engineering efforts.
 So far, we have secured \$1,059,000 in VE savings.




neu savings	Proposed Savings Acce,	Ref. Details	Description	ection
	*****			
	-\$11,800		Substitute ground face CMU in lieu of brick at the dumpster/utility enclosure.	4 20 00
	\$20,000		Substitute tubesteel guardrails in lieu of stainless cabling.	5 50 00
-\$23,1	-\$23,146		Remove interior steel wall panels, walls to be painted instead.	5 50 00
-\$165,4	-\$165,400		Substitute ISO Red Max sheathing in lieu of specified Armor Wall sheathing	6 16 13
	-\$28,464		Extend metal wall panels to soffit, eliminating clerestory windows/storefronts	7 42 13
	\$32,000		Revise MCM Panel Layout to reduce number of panels, same feetage.	7 12 13
-\$71,3	-\$71,300		Field cut MCM batten system for soffits.	7 42 13
	<del>-77,200.00</del>		Omit roof podostal/pavor docking, railing, complete.	7 54 23
	\$78,000	A6.52	Delete microgreen case	8 80 00
	\$189,000	11/A6.41	Omit some, or all of the Fry Reglet trims in drywall assemblies.	0 20 00
-\$43,0	-\$43,075		Omit Fry Reglet trims at edges of acoustic wall panels	
	<del>-\$37,800</del>		Omit curved Fry Reglet trims at pobbles, per herizental run-	
	<del>\$311,200</del>		Substitute poliched concrete in lieu of coramic tile.	0 30 00
	<del>-\$259,558</del>		Substitute LVT in lieu of all ceramic floor tiling in dining/servery spaces.	9 30 00
	<del>\$101,900</del>		Alternate / Substitute Tile Producte (Great Floors Recommendations)	0 30 00
-\$183,7	-\$183,727		Alternate CT-3.10 Product (NAC's Recommendation)	9 30 00
	\$30,000		ACT 3 Substitute Optime 3250 in lieu of Optime Health Zone	<del>0 51 13</del>
	-\$32,000		ACT-4 Substitute Armstrong 1729 Black in lieu of specificed ceiling	9 51 13
	<del>\$94,000</del>		Dolote ACT 4 Entiroly—point expeced structure.	<del>0 51 13</del>
	- <del>\$34,830</del>		Install ACT-1 in lieu of WDC-1 in Room 115.	<del>9 51 13</del>
	\$60,000		B1, B2, B3 Substitute-	0 84 36
-\$32,0	-\$32,000		B1 - Switch to ACT at Upper Level	9 84 36
	<del>\$120,000</del>		81 Reduce density by 50%.	0 84 36
-\$48,0	-\$48,000		B3 - Reduce density by removing two complete runs.	9 84 36
-\$24,0	-\$24,000		B1 - Remove 1/3 of B1 at first floor at Asian/Latin	9 84 36
	<del>-\$44,900</del>		B1 - Switch to ACT 4 at Asian/Latin	9 84 36
	\$94,000		Completely remove fireplace accembly, replace with curtainwall.	0 30 00
-\$105,2	<del>-\$105,253</del>	A7.04	Substitute large ceramic wall tile in lieu of quartz agglomorate wall panels.	<del>2 36 16</del>
	\$29,000		Substitute SS in lieu of quartz for CT's 175, 185, 530, 560, 580, 585 and 630.	2 36 16
-\$219,0	-\$183,675		Kitchen Equipment VE (as per attached list) & SS Tops	1 40 00
	<del>\$11,000</del>		Aluminum fooders in lieu of copper feeders	6 27 26
	~\$36,000		MC cabling in lieu of hard piped power	6 27 26
	<del>-\$9,000</del>		Gear VE Potential	6 28 16
-\$28,0	-\$28,000		VE Lighting fixture package (Non Architectual Lights Only)	6 51 00
	TBD		Switch to remote lighting controls in lieu of hard wired.	6 51 00
	<del>-\$6,800</del>		Eliminate S08 Fixtures	6 51 00
	\$9,200		Eliminate S09 Fixtures	6 51 00
	-\$48,712		Substitute R Fixtures, Per Revised Arch. Lighting	6 51 00
-\$88,6	\$88,661		Lighting Package VE Design, per SMA/NAC 7/20/22 E Mail	6 51 00
	<del>\$47,060</del>		Substitute colored concrete in lieu of permeable pavers.	2 14 13
-\$18,0	-\$18,000		Landscape Pavers. Utilize same color as museum project is using	2 14 13
-\$7,0	-\$7,000		Utilize 6" of topsoil throughout site.	2 91 13
-\$3,0	-\$3,000		Landscape Rock. Use local boulders in lieu of bolders from Polson.	2 93 00
	<del>-\$66,100</del>		Omit Booths in Rm 111, North Pobble Dining Area	

### **Knowles Hall**

Summary: The project scope includes extensive reconfiguration of the first floor to accommodate new programmatic elements including expanded lounge and study spaces, a community kitchen, a classroom, the Area Desk, offices and an Area Coordinator's apartment. Restrooms on the residence floors will be reconfigured to meet current accessibility standards and inclusion for all students. The existing balcony spaces will be enclosed to increase the square footage of the building. The building's mechanical, plumbing, electrical and IT systems will all be updated.

#### **Update**:

- Total project cost is \$18M.
- Scheduled completion: July 2023



### **Knowles Hall**

• <u>Currently construction activities</u>: Demolition, Concrete Foundations, Electrical Rough-in, Utility Tie-ins, and Sitework.






#### **Knowles Hall**

 Parking Lot J has been re-striped. All construction equipment and trailers have been relocated to inside the fencing perimeter.





# **CURRENT PROJECTS MMAC & Memorial Row**

**Summary**: The Montana Museum of Art & Culture is devoted to the storage, conservation, study, and display of art and artifacts.

#### **Update**:

- Current Construction Activities: Structural Steel, concrete slabs, metal framing, and MEP Rough-in
- Both Lot P and Memorial Way has been turned over to UM and is open to the public
- Lot P street lighting will not be installed till Nov 22 due to manufacturer lead times (Temp lighting will be provided in the meantime)




### **MMAC & Memorial Row**



Current Construction
Activities: Structural Steel,
concrete slabs, metal
framing, and MEP Rough-in



### **MMAC & Memorial Row**



Current Construction
 Activities: Structural Steel,
 concrete slabs, metal
 framing, and MEP Rough-in



# **CURRENT PROJECTS MMAC & Memorial Row**

 Both Lot P and Memorial Way has been turned over to UM and is open to the public





# **Combined Heating and Power Plant**

Summary: These upgrades allow the University to generate the electrical power for its on-campus users. The new configuration of the facility would include two natural gas fired turbines coupled with a heat. recovery steam generator (HRSG) and a condensing steam turbine. The proposed upgraded plant would also be a huge step toward meeting campus' sustainability and climate action goals by reducing the campus' carbon footprint.


#### **Update:**

- Exterior window installation
- NWE backup feed.
- Current activities: Setting Cooling Tower, Gas compressor slab poured, HRSG Hydro test is in progress



# CURRENT PROJECTS Combined Heating and Power Plant

EXISTING NWE CONFIGURATION



# **Combined Heating and Power Plant**

NEW NWE CONFIGURATION OPTIONS

Option 1- Full Sized Circuit 25 back up feed that UM can utilize while running CHP in parallel


Knowles Project: \$300K for switch gear (\$150K base bid plus \$150K additional)

NWE: \$550K - Additional funding for CHP project Upgrade back up feed and make upgrades to utilities system for interconnect

Option 2 - Full Sized Circuit 25 back up feed that UM will not be able to run in parallel with CHP plant

Knowles Project: -\$300K UM to give existing switch gear being replaced at CHP to project.

NWE: \$550K - Additional funding for CHP project Upgrade back up feed and make upgrades to utilities system for interconnect



# **Athletics: Indoor Practice Facility**

**Summary**: Donor funds are being raised to erect an Air supported sports dome. Estimated cost for this project is ~\$7,250,000. This air supported dome would provide a winter season Athletics arena. Construction would be managed by UM Foundation. Approved by Foundation Board on April 29<sup>th</sup>. Purchasing agreement for bubble is in place. Current schedule put construction starting in Feb 2023



# **Athletics: Indoor Practice Facility**



# **UM Housing – Forecasted Bed Count**


		Max Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity	Capacity
Hall	Age		Fall 2021	Spring 2022	Fall 2022	Spring 2023	Fall 2023	Spring 2024	Fall 2024	Spring 2025	Fall 2025	Spring 2026	Fall 2026	Spring 2027	Fall 2027
Aber	1968	397	0	0	170	170	170	170	170	170	170	170	170	170	0
Craig	1953	373	242	242	252	252	252	252	252	252	0	0	0	0	0
Duniway	1937	228	120	120	237	237	237	237	237	237	0	0	0	0	0
Elrod	1921	97	50	50	98	98	98	98	98	98	0	0	0	0	0
Pantzer	1996	189	189	189	189	189	189	189	189	189	189	189	189	189	189
Miller	1965	330	330	330	330	330	330	330	330	330	330	330	330	330	330
Knowles	1963	262	262	262	0	0	254	254	254	254	254	254	254	254	254
Turner	1937	114	114	114	114	114	114	114	114	114	114	114	114	114	114
Jesse	1968	396	396	396	396	396	396	396	396	396	396	396	396	396	396
New Dorm #1	2025				design	period		constructi	on period		500	500	500	500	500
New Dorm #2	2027								design	period		constructi	on period		600
Total Beds		2386	1703	1703	1786	1786	2040	2040	2040	2040	1953	1953	1953	1953	2383
Average Age	1969														




# FUTURE PROJECTS UM Housing – New Dormitory

New 500 Bed Residence Hall with the following assumptions:

- a. Cost: \$51M-\$55M with the following assumptions
  - i. Approx. 150,000 sf
  - ii. bid in 2025
  - iii. per bed estimate of \$102,000-\$110,000
    - 1. can be lower than this range if less amenities and/or more triples than singles etc....but this represents what we feel is the type of program/building UM should be considering.
- b. Coordinate timing/location with Craig, Duniway and Elrod Demo



# **UM Housing – New Dormitory**



# **UM Housing**

– South Campus Study:



Phased Unit Analysis Phase	Studio	1 Bdrm	2 Bdrm	3 Bdrm	4 Bdrm	New Units	Exist. Unit loss	Net Gain/ Loss	Total Units	Density (Units per Acre)
Existing Condition	29	91	210	55	9				394	13.4
Existing Unit Mix	12.6%	19.9%	45.3%	20.6%	1.6%	o e				
Phase 1A New Construction	38	60	80	16	0	194	1			
Unit Count at Phase Completion	67	151	290	71	9		0	194	588	19.9
Phase 1B New Construction	28	48	36	12	0	124	1			
Phase 1B Demo	- I	(33)	(15)			441	(48)	76		elfe a
Unit Mix at Phase Completion	95	166	311	83	9	4			664	22.5

# Jeanette Rankin- UM Monument Sign

**SUMMARY**: Project is out for Bid



# **CAMPUS REFRESH: MASTER SCHEDULE**

Year						20	022													202	23											2	024											20	25					
Month	January	February	March	April	May	June	1	July	August	September	October	November	December	vacina	y manuar.	rebidaly	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	Мау	June	July	August	September	October	November	December
Dining	Con	nstructio	on Docu	ments	Full Bldg Bid		ops an										CON	ISTRU	CTION														Substantial Completion	Facility Open/Move-in																
Knowles		Bidding		ps and mittals								cons	TRUCTIO	ON							Substantial Completion	Facility Open/Move-in																												
MMAC	Contract	Shops and Submittal										CONST	TRUCTIC	)N																																				
The Bubble					Constru	ction [	Docun	nents		Contract	Shops and Submittal								со	NSTRU	ICTION		·																											
Heating Plant						CONST	RUCT	TION						Closeout	Substantial	Completion																																		

# **CAMPUS REFRESH: NEW DORM SCHEDULE**

Year	22										202	23										20	24										20	25										202	26					202	7			
Month	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	January	February	March	April	May	June	July	August	September	October	November	January	February	March	April	May	June	July	August	September	October	November	December	February	March	April	May	June	July	August	September	November	December	January	February	March	April	May
New Dorm #1		Schen	matic D	Design	Design	ı Developn	nent	Const	ruction D	ocument	ts	Bidding	Contract									CON	STRUCT	TON									Substantial Completion	Facility Open/Move-in																				
New Dorm #2																					Pre-Design	Scher	matic De	esign	Design De	evelopme	nt Cons	struction	Document	guippig	Contract	Shops and Submittal					ŗ					CON	ISTRUCT	FION							, ,			Substantial Completion